G.R.S. IX—5]

Previous references Printed 1922-23 (Mur)

File No. 327-22

Serial Nos. 1-2

Later references.

242-27 file 164

GENERAL AND REVENUE SECRETARIAT.

Serial Nos. 1—2

Part B for February 1923

SUBJECT

Repairs of the Sri Sri Kandaswamy Swami Temple at Manjanguddi.

SOP 2347-9 of 22-2-23
Sanctions Rs 2800 for ~~xxxxx~~
Repairs of Certain portions of the temple.

Printed on the Multigraph.

G. R. S. 11] 1922-23.

GENERAL AND REVENUE SECRETARIAT.

(Mevrpai)

NOTES.

File No. 327-22.

FILE HEADING.

Estimate for the urgent repairs of the Sri Srikanteswara Swami temple at Nanjangud.

From

The Mevrpai Commr, in Mysore.

C. No. 1764 22-23. Dated 7.2.23. Received 9.2.23.

Diary No. 582	Enclos. 4 Spare Copies.	Serial No. 1

BRIEF ABSTRACT OF LETTER.

States that the late Mevrpai Supdt who inspected the above temple on 23rd May 1921 observed in his inspection notes that certain items of work urged in his letter were urgent and could be delayed any longer and recommends sanction to an estimate for Rs. 2800 which had been sent both to the D. C. Mysore

NOTES AND ORDERS.

the Chief Engineer of Mysore for opinion & sanction and which has been returned by them with the opinion that the items of work provided for in the estimate are all necessary for the safety of the building, the charges being met from the funds at the credit of the insta-

NOTES—First Sheet.

G. R. S. III-21

General and Revenue Secretariat. | Mwz. File No. 327 of 1922.

Serial No.

Mwz. 276 of 22

There is a short report accompanying the estimate and an extract from the late Menzmai Lupdt's Inspection notes. The estimate has been countersigned by the Menzmai Commr. It will be seen from the linked file which relates to the question of providing ornamental silver plating to the doors of this temple, that the cash balance at the credit of the instn at the end of October 1922 amounted to Rs. 12,656-3-11 exclusive of Zandik grant. (vide page 2 of the notes). The above repairs are included in the items of extraordinary expenditure supd to by the Menzmai Commr in his letter in that file.

2. Orders are therefore solicited as to whether the estimate for Rs. 2800 now ordered by his may be sanctioned from the temple funds.

SD. Draft order vacated the 10.2.23. Estimate is returned for appl

SD 14-2-23

What do the Executive Engrs Mangs Mwz and Kyp/15 say?

This is about 10% of the Estimate sit amt in this case Rs 2800.

SD 15/2/23

NOTE—Contn. sheet.

G. R. S. III-2)

General and Revenue Secretariat. | File No. of 19 -

Serial No.

Comptroller's
1265-3-11. attached
of Oct 22.
42-14-2 Receipts for
rcvrs 22
3499-2-1
1858-9-6 Payments
for rcvrs 22
11640-8-7 Deposits.

What is the amount at the credit of the Remide Loan?
U/15/2/23

It has been unofficially ascertained in the Comptroller's office that there was a sum of Rs 11640-8-7 at the beginning of Decr. 1922. Accounts since then have not been received & entered in the Comptroller's office books.
BA
16.2.23

We may pay the Est. charges & plant & tool charges as
Food Member
U/16/2/23

6725-416
17.2.23

Sanction approved. I do not think it correct to waive the Est. plant & tool charges in the case of Govt. Institutions.
Rice
19.2.23
U/19/2/23

May this draft be approved by member
Yes
BA
20/2/23
U/20/2/23

NOTE—Contn. sheet.

G. R. S. III-21

General and Revenue Secretariat.

File No. 327 of 1922

Serial No.	
2	No 2847-G dt 22/12/23 to the Hon. Comm., Ch. Engr. & the Comptr Sanction the attached for Rs 2,800/-

NOTE—Contn. sheet.

305:6

C176 of 22-23

Office of the Huzrai Commissioner in Mysore,

Dated, Bangalore, the 7th February 1923.

From

K. Chandy, Esquire, B.A.,

Huzrai Commissioner in Mysore

To

M.V. Jayaram Aiyar, Esq., B.A., B.L.,

Secretary to the Government of His Highness

the Maharaja of Mysore, Revenue Department.

Sir,

I have the honor to state that the late Huzrai Superintendent has inspected the temple of Sri Sringeshwara swami at Nanjangud on 25th Jan 1923 and observed in para 9 of his notes that the detailed estimates costing over $ 14,000/ prepared by the late Mr. C.V. Rajagopal Sastry, Assistant Engineer, for all items of temple improvements & repairs are held up for want of sufficient funds at the credit of the institution, but that the marginally noted items of work could no longer be deferred

(a) Repairs to Vahanalige mantap,	
(b) Roof for storing paddy,	
(c) Repairs to floor in front of the kitchen and	
(d) Repairs to drain inside the temple.	

2. An estimate for $ 2,000/- was accordingly got prepared and forwarded to the Deputy Commissioner, Mysore District, who expressed it as his opinion that the estimate may be sanctioned as the execution of ~~are~~ is of a nature not to be deferred any longer.

3. The estimate was thereupon sent to the Chief Engineer, Roads and Buildings, for scrutiny and in returning the same, the Chief Engineer intimates in his letter No.B.2403 dated 29/31st January 192 (copy enclosed for kind perusal) that it is reported by the Executive Engineer that the items of work not provided for in the estimate are all necessary and that on account of the safety of the buildi

has to be sanctioned early.

4. In these circumstances, I have the honor to recommend that the enclosed estimate for ₹ 2,800/- may be sanctioned, the charge being met from the funds at the credit of the Institution. The execution of the work may be entrusted to the Public Works Department and the usual establishment, tools and plants charges waived, as a special case, in view of the importance of the temple and its slender resources.

I have the honor to be,

S i r,

Your most obedient servant,

Assistant Commissioner,
for Muzrai Commissioner,
Absent from Head Quarters.

er No.B.2496 dated Camp, Chikmagalur, 30/31st January 1927 from the Chief Engineer for Roads and Buildings, to the Muzrai Commissioner in Mysore:--

---

"In returning herewith the estimate for urgent repairs required to be carried out in the Sri Srikanteswaraswami temple at Nanjangud - received with your letter No.C.176 of 1922-23 dated the 26th October 1922, I have the honor to inform you that the Executive Engineer has reported that the items of work now provided for in the estimate are all necessary and that on account of the safety of the buildings, the estimate has to be sanctioned early."

"Copy".

for Muzrai Commissioner

7/2/23

Extract from the inspection notes of the Sri Srikanteswaraswami temple at Nanjangud, by the late Huzrai Superintendent:--

1. x x x

2. In connection with the improvements to be effected to the temple of Sri Srikanteswaraswami at Nanjangud and its surroundings, the Huzur Secretary and I inspected the locality on the 18th instant in the company of Diwan Pahadur Mr. C. Srikanteswara Aiyar, Mr. G.H. Krumbhegel, Superintendent, Government Gardens, and Mr. Karve, Executive Enginner, Mysore Division.

(a) A rough sketch showing the situation of the temple and its surroundings is hereto attached.

(b) The following are some of the items of improvements which require to be attended to:--

(1) Improving the Dasara Mantap in front of the temple,

(2) Repairs to the main temple, including the resetting of the slabs of the flooring of the whole building, putting right the cornices and touching up the broken vigrahas in the gopuram and on the temple walls,

(3) Extending the pial on the norhtern side to the full length of the temple and if possible in front also, the idols now contained therein being consecrated within the temple, if there is no objection thereto.

(4) Dismantling the Government Annachattram and rebuilding the same in a line with the Srikanta Mantap, after acquiring the Kunchigar chattram, if necessary,

(5) Repairs to the Mantaps at the Mani Karnika Ghat and the resetting of the steps leading to the river etc.

(c) The pandal in front of the temple which has been newly put up looks somewhat out of place and not in harmony with the original structure. The Amildar was requested to have it removed immediately. If any such structure be deemed necessary, a permanent structure in keeping with the main building may be thought of when funds become available. The Executive Enginner has been requested to prepare a comprehensive project with rough estimates, for all the necessary improvements, and on its receipt, needful steps will be taken, it being of course understood that the most necessar

items will be taken up first and that the other items will be proceeded with as funds permit.

(d) The Suthur Matha and the Upaligar Chattram in front of the temple and by the side of the Dasara Mantap not only present a very unsightly appearance but are a source of great inconvenience situated as they are so close to the temple. Their acquisition has been considered desirable. Suitable sites in some other convenient locality may be given to the persons concerned. It seems also advantageous to acquire the private houses situated behind these buildings and the Dasara Mantap for laying out a neat flower garden. The three small houses situated to the right of the road leading to the river may also with advantage be acquired.

(e) On either side of the road leading to the river cocoanut trees should be planted.

(f) The Amildar was requested to take immediate action in these respects and to submit reports through the Deputy Commissioner. The Executive Enginner was also requested to expedite the work connected with the construction of the Vasanthamantapa. It was represented that the Parr Sepoys who have been detailed for temple duty were subjected to great hardship for want of suitable dwelling accommodation and that the construction of a set of small houses for them was a matter of first importance.

(g) As it is absolutely necessary that these sepoys should live in close proximity to the temple, the Amildar may select one or two eligible sites and report the matter for the orders of Government together with a rought estimate."

3. x

"Extract".

H C Ramaswamy
Muzrai Commissioner.

D.N.

G.R.S. VI G 34]

SUBJECT Sanctions an estimate for Rs. 2800/- for the execution of certain urgent works to the Sri Srikanteswaraswami Temple at Nanjangud.

Diary No. of letter replied to 1582 1922-23.

Section Mer

File No. 327-22

Serial No. 2

General and Revenue Secretariat

( )

, the 192 .

Proceedings of the Government of His Highness the Maharaja of Mysore

Date of issue.... 22-2-23

Signed by Mr. T. E. Ryan

(a) Repairs to Vaimalige mantap.
(b) Room for storing paddy.
(c) Repairs to floor in front of the Kitchen
(d) Repairs to the Bani inside the Temple.

Read—Letter No. 4.176 1922-23 dated 7th February 1923 from the Nanjan Commissioner submitting for Sanction an estimate for Rs. 2800 for the urgent works to the Sri Srikanteswaraswami Temple at Nanjangud.

Order Thereon No.

Ordered as noted in the margin. and stating that both the Executive Commissioner and the Chief Engineer for Roads & Buildings who were consulted in

in the matter are of opinion that the works should be attended to at once for the sake of the safety of the temple building.

Order No. 2347-9 Exce Three Mar 327-22-2 & 2

The estimate for Rs. 2801/- is sanctioned, the cost being met from the funds at the credit of the instr".

2. The work will be entrusted to the Public Works Dept for execution at an early date, the usual Estt, tools and plant charges being waived as a special case in consideration of the importance of the temple and its slender resources.

Sdt. List of enclosures. Sdt & Approval

Copied by

Examined by

To The Secretary to Govt, Revenue Dept.

The Chief Engineer of Mysore, Roads & Buildings.

The Mamlatdar" in Mysore, with the sanctd estimate & other enclosures.

The Comptroller, Mysore with a copy of the abstract estimate.

WD 1888—GPB—1,000,00—21-12 21

ABSTRACT OF ESTIMATE FOR repairing the Sri Muz.] **Srikanteswaraswami temple at Nanjungood.**

Particulars	Per	Rate	Quantity	Cost
Repairs to Vaimalige Utsava Mantapa.				
1. Teak wood wrought & put up	Cft.	9 - -	144	1296
2. Pucca terrace	Sqr.	45 - -	11.6	522
3. Parapet wall similar to the existing one.	Rft.	1 8 -	139	208
4. Plastering with mortar after scraping the loose old mortar.	Sqr.	5 - -	35.09	175
5. Flooring with fine mortar with concrete wherever necessary.	"	8 - -	10.70	86
6. Wood oiling	L.S.			10
7. Demolishing charges, repairs to the wall cracks with bond stones and repairs for damages during demolishing etc., to be met from the sale proceeds of old wood work (details of these items being given in the bill).				
II. Repairs to flooring in front of Sivakoota kitchen.				
1. Removing the present stone flogging.	Sqr.	4 - -	5.04	20
2. Kadapa slab flooring on 4" concrete	"	40 - -	5.04	202
III. Converting the North and East room into paddy grannery.				
1. Plastering with mortar	"	5 - -	7.6	38
2. Removing the doors and window	L.S.			6
3. Rebuilding the door and window portion with mortar.	Cft.	- 5 -	66	21
4. Providing teak wood door shutters	Sq.ft.	2 8 -	15	38
5. Cement pointing to the floor	Sqr.	6 - -	3.14	19
6. Closing rat holes etc.	L.S.			6
IV. Repairs to the drain running north.	L.S.			16
Contingencies at 5%				137
		Grand total.		2,800/-

" Copy "

B Ramaiah

Superintendent, Muzrai Branch,
Genl. & Rev. Sectt.

Sanctioned for Rs. in Govt. Progs.

No. dated MRV

WD 01540—GPB—1000—21 11 19